

AMRUT Progress Report

Dt:14-02-2018

City Name	JUNAGADH									
Population as on today	3.19 LACS									
Nodal Officer Name	Mr. Alpesh P. Chavda	Mr. Dipak Goswami	Mr. Rajubhai Kuchadiya							
(In case of more than one Nodal officer sector wise, mention it)	Water Supply Project (Main Nodal Officer)	Drainage Project (Sub Nodal Officer)	Green Space (Sub Nodal Officer)							
Nodal Officer Contact Number	9426027921									
Mail ID	jmc.waterworksengl@gmail.com									

Year 2015-16 Projects

Sr. No.	Sector	Project Name	Implementing Agency	Approved Cost (Rs. in crore)	Funding Pattern			Fund Disbursed by GUDM	DPR made or not	DPR Approval Date*	Approved In which SITC*	DTP finalization (Y/N)	Tender online (Y/N) if yes, mention tender online date	Work order date	Physical Progress	Financial Progress	Contractor Name	PMC Consultant Name & Details	Project Completion Expected Date	Remarks
					GOI Share %	GOG Share %	ULB Share %													
1	UGD	Under Ground Sewerage Project and S.T.P. [A] Collection Network Project cost : 34Cr. [B] BMUD STP & Pumpin Station Project Cost : 20Cr.	Junagadh Municipal Corporation	20.00	50%	40%	10%	5 Cr.	Yes	07/02/2017	8 th SITC Meeting	Yes	Financial bid opening and rate approval work in progress at steering committee level	Not Issue	Not Started	N.A.	N.A.	JMJC Empanelled Consultant	31-03-2020	(1) Rs.5Cr. is yet to be transferred to JMJC from Urban cell (GWSSB) (2) [This tender was based on the DPR prepared in the year 2013-14, Superintending Engineer, Urban Cell- GWSSB informed committee that work with sewer collecting systems are implemented by Junagadh Corporation in few Zones. Resolved as: Work of Sewerage Collecting system under AMRUT shall be implemented by Junagadh Municipal Corporation.]
2	Garden	Rajiv Gandhi Garden	Junagadh Municipal Corporation	0.44	50%	40%	10%	0.44	DPR completed	28-06-2016	4th SITC Meeting	Yes	Completed	W.O.No. Eng. Out no.4252 Dt:09/03/2017	Work Completed	73%	M/S Shree Kudevi Kupua Construction	TCE (GUDM) [TCE has not appointed PMC staff yet]	--	Work has been completed physically.

AMRUT Progress Report

Dt:14-02-2018

City Name		JUNAGADH																			
Population as on today		3.19 LACS																			
Nodal Officer Name		Mr. Alpesh P. Chavda		Mr. Dipak Goswami		Mr. Rajubhai Kuchadiya															
(In case of more than one Nodal officer sector wise, mention it)		Water Supply Project (Main Nodal Officer)		Drainage Project (Sub Nodal Officer)		Green Space (Sub Nodal Officer)															
Nodal Officer Contact Number		9426027921																			
Mail ID		jmc.waterworksengi@gmail.com																			

Year 2016-17 Projects

Sr. No.	Sector	Project Name	Implementing Agency	Approved Cost (rs. in crore)	Funding Pattern			Fund Disbursed by GUDM	DPR made or not	DPR Approval Date*	DPR Approved in which SITC*	DPR finalization (Y/N)	Tender online (Y/N) if yes, mention tender online date	Work order date	Physical Progress	Financial Progress	Contractor Name	PMC Consultant Name & Details	Project Completion Expected Date	Remarks
					GOI %	GOG %	ULB %													
1	WS	Source Augmentation	Junagadh Municipal Corporation	18.00	9.00	7.20	1.80	3.24	DPR submitted On Dt:28/09/17	In Progress	Agenda Item Not Found in SITC MoM	NO	NOT	Not Issued	NO	NO	NO	WAPCOS GANDHINAGR	31-03-2020	Fund disbursement made by GUDM has to be Transferred Urban Cell GWSSB to JmMC for Grant of Rs. 324/- Cr. By Order No.GUDM/AMRUT/2016-17/SAAP/1241 Dt.30/07/2016
2	UGD	Under Ground Drainage	Junagadh Municipal Corporation	30.00	15.00	12.00	3.00	30	Yes	07-02-2017	8th SITC Meeting		Financial bid opening and rate approval work in progress at steering committee level	Not Issued	Not Started	N.A.	N.A.	TCE (GUDM) seek approval to appoint consultant from their empanelment. Request letter would be sent to GUDM shortly as per Standing committee resolution No.136 Dt:29-07-2017]	31-03-2020	(1) Rs-SC is Yet to be transferred to JmMC from Urban cell (GWSSB) (2) This tender was based on the DPR prepared in the year 2013-14. Superintending Engineer,Urban Cell-GWSSB Informed committee that work with sewer collecting systems are implemented by Junagadh Corporation in few Zones. Resolved as: Work of sewerage Collecting system under AMRUT shall be implemented by Junagadh Municipal Corporation.]
3	Garden	Trimbavadi Garden Indraganhi Children Park	Junagadh Municipal Corporation	0.80	0.40	0.32	0.08	0.8	DPR completed	05-11-2016	6th SITC Meeting		25-07-2017	13-10-2017	20%	0.00	Sanjana Construction	JmMC Empanelled Consultant	30-04-2018	

AMRUT Progress Report

Dt.14-02-2018

City Name	JUNAGADH	
Population as on today	3.19 LACS	
Nodal Officer Name	Mr. Alpesh P. Chavda	Mr. Dipak Goswami
(In case of more than one Nodal officer sector wise, mention it)	Water Supply Project (Main Nodal Officer)	Drainage Project (Sub Nodal Officer)
Nodal Officer Contact Number	9426027921	
Mail ID	jmc.waterworksengi@gmail.com	

Year 2017-20 Projects

Sr. No.	Sector	Project Name	Implementing Agency	Approved Cost (Rs. in crore)	Funding Pattern			Fund Disbursed by GUDM	DPR made or not	DPR Approval Date*	DPR Approved In which SLTC*	DTP Finalization (Y/N)	Tender online (Y/N) if yes, mention tender online date	Work order date	Physical Progress	Financial Progress	Contractor Name	PMC Consultant Name & Details	Project Completion Expected Date	Remarks	
					GOI 50Share %	GOG 40Share %	ULB 10Share %														
1	WS	Laying of Distribution Net work, Construction of GSRS & ESRS & Remodelling of pumping Station & Structures in Junagadh city area	Junagadh Municipal Corporation	52.50	26.25	21.00	5.25	52.50	DPR is In progress	07/02/2017	Agenda Item Not Found in SLTC/MOM	NO	NO	NO	NO	NO	NO	NO	NO	31-03-2020	(1) Rs-5Cr. is yet to be transferred to JUMC from Urban cell (GWSRS) (2) This tender was based on the DPR prepared in the year 2013-14. Superintending Engineer, Urban Cell-GWSRS informed committee that work with sewer collecting systems are implemented by Junagadh Corporation in few Zones. Resolved as: Work of Sewerage Collecting system under AMRUT shall be implemented by Junagadh Municipal Corporation.]
2	USD	U/S drainage Project	Junagadh Municipal Corporation	10.00	5.00	4.00	1.00	10.00	Yes	07/02/2017	8 th SLTC Meeting	Yes	Financial bid opening and rate approval work in progress at steering committee level	NO	NO	NO	NO	NO	NO	31-03-2019	
3	SWD	City wide storm Water drainage	Junagadh Municipal Corporation	10.00	5.00	4.00	1.00	10.00	DPR submitted	In Progress	Agenda Item Not Found in SLTC/MOM	NO	NO	NO	NO	NO	NO	NO	31-03-2019		
4	UT	Construction of pedestrian Paths, pick up stand/MWT allied work	Junagadh Municipal Corporation	2.00	1.00	0.80	0.20	2.00	DPR submitted	DPR Approved	JUMC Steering Commi.	Yes	NO	NO	NO	NO	NO	NO	31-03-2019	MOM for approved of DPR is attached.	
5	GAR	Green space work at various places of Junagadh city	Junagadh Municipal Corporation	2.00	1.00	0.80	0.20	2.00	DPR submitted	DPR Approved	JUMC Steering Commi.	Yes	NO	NO	NO	NO	NO	NO	31-03-2019		